(A Joint Venture of Govt. of Odisha & AES Corp. USA)

**Ib Thermal Power Station** 

Banharpali, Dist. : Jharsuguda, Odisha - 768 234, India Plant Manager: (+916645) 222253, Fax: 222230 Foctory Manager: (+916645) 222214, Fax: 222225

Finance: (+916645) 289-214/312 P&A: (+916645) 289-223/225

Purchase : (+916645) 289-354/355/356, Tele Fax : 289355

Contract Cell : Tele Fax : (+916645) 289317 Warehouse : (+916645) 289-701, Fax : 222204 LTR No: ITPS/477(A)/WE

November 28, 2020

The Additional Director (S) Ministry of Environment Forests & Climate Change Eastern Regional Office A/3, Chandrasekharpur Bhubaneswar - 751023

Submission of half yearly compliance report to the conditions mentioned in the Environment Clearance granted to Expansion of existing coal based thermal power plant of OPGC by Sub: addition of 2 X 660 MW (unit 3 & 4) at Banharpali in Jharsuguda district of Odisha for the period from April 2020 to September 2020.

Your Ref.:

MoEF Letter No J-13011/59/2008-1A.II (T) dated 04.02.2010 MoEF Letter No J-13011/59/2008-IA.II (T) dated 22.01.2014 MoEF Letter No J-13011/59/2008-IA.II (T) dated 16.01.2015 MoEF & CC Regional Office File No.106-12, dated 11.05.2020

Dear Sir,

Kindly find the attached Compliance report to the conditions mentioned in Environment Clearance granted to Expansion of existing coal based thermal power plant of OPGC by addition of 2 X 660 MW (unit 3 & 4) for the period from April 2020 to September 2020.

We have also uploaded the half yearly compliance status for the mentioned period in OPGC websitewww.opgc.co.in. for your ready reference and kind perusal.

Thanking you,

Yours Faithfully.

Sukanta Molfapatra GM(O&M)I/C OPGC Ltd.

Enclosure: Environment Clearance Compliance Report with annexures









(A Joint Venture of Govt. of Odisha & AES Corp. USA)

**1b Thermal Power Station** 

Banharpali, Dist. : Jharsuguda, Odisha - 768 234, India Plant Manager : (+916645) 222253, Fax : 222230 Factory Manager: (+916645) 222214. Fax: 222225

Finance: (+916645) 289-214/312 P&A: (+916645) 289-223/225

Purchase: (+916645) 289-354/355/356, Tele Fax: 289355

Contract Cell: Tele Fax: (+916645) 289317 Warehouse : (+916645) 289-701, Fax : 222204 CC:



- 1. The Director Thermal, MoEF&CC, Indira Paryavaran Bhawan, Jor Road, New Delhi-110003
- 2. Member Secretary, State Pollution Control Board, Odisha, Paribesh Bhawan, Nilakantha Nagar, A/118, Unit -8, Bhubaneswar-751012
- 3. Regional Office, State Pollution Control Board, Odisha, Plot No- 370/5971, At- Babubagicha. (Cox Colony) St. Merry Hospital Road, Po-Industrial Estate, Dist-Jharsuguda-768203
- 4. The In charge, Eastern Zonal Office, Central Pollution Control Board, Southern Conclave. Block 502, 5th & 6th Floors, 1582 Rajdanga Main Road, Kolkata - 700 107 (W. B.)







CI. No.	EC Conditions	Compliance Status
4. (i)	It shall be ensured that natural drainage in the area is not disturbed due to any activity associated with operation or development of the power plant.	the project area. The same will not be disturbed in future
4. (ii)	The height of the existing ash pond shall not be increased to accommodate fresh disposal of ash slurry.	Pond-R) will not be increased to
4.(iii)	Wildlife conservation plan prepared in consultation with the office of the concerned Chief Wildlife Warden shall be implemented before any expansion activity is undertaken. The status of implementation shall be submitted to the Regional Office of the Ministry within six months and from time to time.	<ul> <li>The Site-Specific Wild Life Conservation Par (SSWLCP) for the power plant has been prepared and got approved from Chief Wildlife Warden, Odisha on dtd 12th June 2014.</li> <li>The payment of amount Rs 6, 62, 92,000 for execution of SSWLCP was made on 18.07.2014 to Odisha CAMPA account. This payment was communicated to Forest Dept; Odisha vide our letter no 2161/WE on Dtd 19.07.2014.</li> <li>Besides the above, OPGC has already spend Rs 66 lakh towards plantation activities against the plantation requirement mentioned in approved wild life management plan &amp; is in process of planting additional 000 saplings of forest and indigenous species in the FY 2021-22.</li> </ul>
	area shall be reviewed annually, and results submitted to the Ministry and concerned agency in the State Govt. In case	• First hydrogeological study was carried out in the year 2014-15. In the study, no such adverse impact was observed. The report was submitted to the Ministry & OSPCB. Thereafter yearly review study has been conducted with no observance of adverse impact so far Now, a comprehensive detailed Hydrogeological study covering the plant and ash pond area was carried out during 2018-19 & 2019-20. No adverse impact was observed from the study. The report is enclosed as Annexure-1.  Piezometers have been installed in existing ash pond and periodic monitoring is being carried out. Six nos of Bore wells have been constructed in the identified locations covering all directions of the plant and ash pond for collection of water samples.

		Compliance Status
CI.	EC Conditions	o will provide the second of t
No.	i i	
	4th year of operation of the plant. Status of implementation shall be reported to the Regional Office of the Ministry from time to time.	<ul> <li>Shall be complied.</li> <li>Ash utilization status for the FY 2019-20 has been reported to MoEF &amp; CC vide OPGC Letter No 2480/WE, dated 20.04.2020(Enclosed as Annexure – 2).</li> </ul>
1. (ix)		Pneumatic conveyer system with 3 nos of dra as storage silos have been constructed for storage of asn
, (00)	form and storage facility (silos) shall be provided. Unutilized fly ash shall be disposed of in the	<ul> <li>and for its further utilisation and disposal.</li> <li>Unutilised fly ash is being disposed in the ash pond through HCSD system and Bottom ash is being disposed</li> </ul>
	ash pond in the form of slurry form. Mercury and other heavy metals (As, Hg, Cr, and Pb etc.)	through LCSD system.  • Effluent emanating from the existing ash pond is being recycled and reused for fresh slurry making. No ash recycled and reused for fresh slurry making. The heavy
	will be monitored in the bottom ash as also in the effluents emanating from the existing ash pond. No ash shall be disposed of in low lying area.	pond effluent is being discharged outside. The heavy metal in ash and nearby ground water is being monitored periodically, test reports are enclosed as Annexure is in a shall be disposed in low laying area without taking consent from OSPCB.
4. (x)	Ash pond shall be lined with	HDPE lining has been provided in the ash pond Dyk safety measures has been addressed during design an
	HDP/LDP lining or any other suitable impermeable media such that no leachate takes place at any point of time.	getting breached. During operation of ash pond, adequal safety measure will also be implemented to avoid breaching
	Adequate safety measures shall also be implemented to protect the ash dyke from getting breached.	of ash dykes.
4. (xi)	For disposal of Bottom Ash in abandoned Manoharpur mines it shall be ensured that the bottom and sides of the mined out areas are adequately lines with clay before Bottom Ash in	clearances will be taken from State Pollution Control Boa before undertaking filling of mine void using ash.

<u> </u>	EC Conditions	Compliance Status
CI. No.	20 00	
NO.	date of clearance and details shall be furnished.	on dated 07.12.2017. After getting the approval of the technology, the rain harvesting pond design an construction activity is in process. It is planned to complete the harvesting pond by 31st March 2021
	•	
I. (xvii)	Adequate safety measures shall be provided in the plant area to check/minimize spontaneous fires in coal yard, especially during summer season. Copy of these measures with full details along with location plant layout shall be submitted to the Ministry as well as to the Regional Office of the Ministry.	<ul> <li>Details of fire protection arrangement at coal yard with lay out map has been submitted to Regional Office, MoEF &amp; CC</li> <li>Adequate fire hydrant system has been installed in the Coal stock yard and Track hopper site to control spontaneous fire.</li> </ul>
4. (xviii)	Storage facilities for auxiliary liquid fuel such as LDO and/ HFO/LSHS shall be made in the plant area in consultation with Department of Explosives, Nagpur. Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management Plan shall be prepared to meet any eventuality in case of ar accident taking place due to storage of oil.	the facilities have been brought into operation after getting valid license from Dept. of Explosive, Nagpur.  As regards to Sulphur content, EAC (Thermal) in its monthly meeting held on 18th/19th November 2013 has accorded its consent for the use of commercial available fuel oil.  Emergency response plan has been prepared to hand any emergency
4. (xix	Regular monitoring of ground water (especially around asi pond and plant areas) shall be carried out by establishing	identified locations covering all directions of the place and ash pond for collection of water sample.

		Compliance Status
CI.	EC Conditions	Compliance office
No.		
	per ha with survival rate not less than 70 %.	<ul> <li>The District Plantation committee report mentioning 34.6% green cover is enclosed as Annexure-4 for reference.</li> <li>Further to augment the existing greenbelt, 8000 Nos of saplings had been planted in 2016-17, 1880 in 2017-18, 10725 nos of saplings have been planted in 2018-19 financial year &amp; 265 Nos of saplings have been planted in 2019-20 &amp; 300 Nos of saplings have been planted in 2020-21 (Till Nov'20). Year wise plantation details till 2019-20 is enclosed as Annexure-5.</li> </ul>
4. (xxii)	First Aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phase.	Construction phase has been completed, however fully equipped 18 bedded Hospital has been established inside the campus for health care of workers Annual Health check-up of all labours is also being carried out in the same Hospital.
4. (xxiii)	Noise levels emanating from turbines shall be so controlled such that the noise in the work zone shall be limited to 75 dBA. For people working in the high noise area, requisite personal protective equipment like earplugs/ear muffs etc. shall be provided. Workers engaged in noisy areas such as turbine area, air compressors etc shall be periodically examined to maintain audiometric record and for treatment for any hearing loss including shifting to nonnoisy/less noisy areas.	noisy area.  Periodic/ Annual health check will also be carried out for all employees & contractor partners.
4. (xxiv	Regular monitoring of ground level concentration of SO <sub>2</sub> , NO <sub>X</sub> RSPM (PM <sub>2.5</sub> & PM <sub>10</sub> ) and Ho shall be carried out in the impactance and records maintained. It any stage these levels are found to exceed the prescribed	Four online AAQ monitoring stations to monitor PM10, PM2.5, SO2, NOx & CO has been installed within impacted zone. Results are transmitted to SPCB & CPCB server or real time basis. Other than this, Ambient Air Quality is aisobeing monitored through five permanent offline ambient as

CI. EC Conditions  Income generating projects consistent with the traditional skills of the people besides development of fodder farm, fruit bearing orchards, vocational training etc. can form a part of such programme.  Company shall provide separate budget for community development activities and income generating	
Income generating projects consistent with the traditional skills of the people besides development of fodder farm, fruit bearing orchards, vocational training etc. can form a part of such programme. Company shall provide separate budget for community' development activities and	
Income generating projects consistent with the traditional skills of the people besides development of fodder farm, fruit bearing orchards, vocational training etc. can form a part of such programme. Company shall provide separate budget for community development activities and	
consistent with the traditional skills of the people besides development of fodder farm, fruit bearing orchards, vocational training etc. can form a part of such programme.  Company shall provide separate budget for community development activities and	
skills of the people besides development of fodder farm, fruit bearing orchards, vocational training etc. can form a part of such programme. Company shall provide separate budget for community development activities and	
development of fodder farm, fruit bearing orchards, vocational training etc. can form a part of such programme.  Company shall provide separate budget for community development activities and	
fruit bearing orchards, vocational training etc. can form a part of such programme. Company shall provide separate budget for community development activities and	
vocational training etc. can form a part of such programme. Company shall provide separate budget for community' development activities and	
a part of such programme.  Company shall provide separate budget for community development activities and	
Company shall provide separate budget for community development activities and	
budget for community development activities and	
development activities and	
development	
I INCOME GENERALIS I	
1 11001110	
addition to vocational training for	
individuals imparted to take up	
self-employment and jobs.	The approved
4. The project proponent shall also This remains high on OPGC'S agenda	a. The approves
4. The project proponent shall also this remains high children on how O (xxviii) adequately contribute in the project list sheds adequate light on how O	PGC has planned
	cientific Hydrology
A THE PROPERTY OF THE PROPERTY	clentific ray arating)
The state of the s	nocess or project
	nobilising people a
	le district authority
free potable drinking water opinion and support to supply in the nearby villages collaboration with experts and Jharsugud	a district admicing.
and schools shall be undertaken	
in a time bound manner.	
4. (xxix) Provision shall be made for the Construction phase has been completed	•••
housing of construction labour	
within the site with all necessary	
infrastructure and facilities such	
as fuel for cooking, mobile	
toilets, mobile STP, safe	
drinking water, medical health	
care, crèche etc. The housing	
may be in the form of temporary	
structures to be removed after	
the completion of the project.	9000 AMAGES

	EC Conditions	Compliance Status
CI.	EC Collattions	,
No.	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MOEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely, RSPM, S02, NOx (ambient levels as well as stack emissions) shall be displayed at a convenient location near the main gate of the company in the public domain.	2 Nos of LED display boards are installed at the Plant main gate for display of environmental information  Website path http://www.opgc.co.in/env/half_comp_powerplant asp
4. (xxxiv)	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well by e- mail) to the respective Regional Office of MOEF, the respective Zonal Office of CPCE and the SPCB.	
4. (xxxv)	The environment statement for each financial year ending 31s. March in Form-V as immediated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environme (Protection) Rules, 1986, a amended subsequently, she	the FY 2019-20 had been dose.  CC regional office vide ITPS Letter No. 5224/WE. date 28.09.2020 and web-hosting of Environment Statement had also been done.

The second secon


	61 401 1 61	Compliance Status
CI. No.	EC Conditions	Comphiance
4. (xxxviii)	during monitoring. Project proponent will up-load the compliance status in their website and up-date the same from time to time at least sixmonthly bases. Criteria pollutants levels including NOx (from stack & ambient air) shall be displayed at the main gate of the power plant.  Separate funds shall be allocated for implementation of environmental protection measures along with item-wise break-up. These costs shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should be	The project cost includes the provision for implementation of environmental protection measures as required. It is made strictly for environment protection measure
4. (xxxix)	reported to the Ministry.  The project authorities shall inform the Regional Office as well as the Ministry regarding	26th March 2014.
	the date of financial closure and final approval of the project by the concerned authorities and the dates of start of land development work and commissioning of plant.	
4.(xxx)	extended to the Scientists/Officers from the Ministry / Regional Office of the Ministry at Bangalore / CPCE SPCB who would be monitoring	

CI.	EC Conditions	Compliance Status
No.		
NO.		Ground water is not being used. All requirement of water is
	No ground water shall be	Ground water is not being account in a second in
	extracted for use in operation of	met from Hirakud reservoir.
	the power plant even in lean	
	season.	
	Minimum required	Minimum required environmental flow is being maintained
•	I MILLIANI CONTRACTOR	as per the water agreement with Water Resource
l.	environmental flow suggested	
	by the Competent Authority of	Departmon
	the State Cov.	
	maintained in the Channel/	
	Rivers (as applicable) even in	
	lean season.	
	No water bodies including	No water bodies have been disturbed due to project and will
g	No water bodies including natural drainage system in the	· · · · · · · · · · · · · · · · · · ·
	area shall be disturbed due to	
J.	activities associated with the	
**		
	Serring obsolution	
	power plant.	
	Fly ash shall not be used for	For mine void filling of ash, prior detailed study of so
h	agricultural purpose. No mine	
4.	void filling will be undertaken as	I AA MAAMMA AT FAMILE AND AUCUUSIO VIII
	an option for ash utilization	ascenained in close co-braination with
	without adequate lining of mine	Control Board.
1	with suitable media such that no	
	leachate shall take place at any	<b>/</b>
	point of time. In case, the option	<b>1</b> √.
	of mine void filling is to be	e
	adopted, prior detailed study of	of \
	soil characteristics of the min	e
	area shall be undertaken from	n
	an institute of repute an	d
ļ	adequate clay lining shall b	e
	ascertained by the State	e i
1	Pollution Control Board and	900
	Fullation Control	
	implementation done in clos co-ordination with the Sta	te
Ì		
	Pollution Control Board.	

2x660 MW lb Thermal Power Station
Environment Clearance No-J-13011/59/2008 & Subsequent Amendments
Period April 2020- September 2020

CI. EC Conditions	Compliance Status
officers at all levels of its hierarchy for ensuring adherence to the policy and compliance with the conditions stipulated in this clearance letter and other applicable environmental laws and regulations.	

Sukanta Mohapatra GM (O&M) I/C FINAL REPORT



#### CLIENT NAME:

IB THERMAL POWER STATION, JHARSUGUDA DISTRICT, ODISHA

PROJECT REFERENCE NUMBER: (Vension 1.2)

#### PREPARED BY:

SGS India Private Limited 226, Udyog Vihar Phase- I Gurgaon - 122 016, Haryana, India

Tel: +91 124 6776300 Fax: +91 124 6776403/04

http://www.sqsqroup.in/

SGS

WHEN YOU NEED TO BE SURE

PARAMETER NORM SPM(mg/Nm³) 100 SOX NA				ō	HSHA POWE	R GENERATIC	ODISHA POWER GENERATION CORPORATION LTD	ON LTD				
							7000				The state of the s	
┇┇┇ <del>┋</del>						IB THERMAL POWER STATION	ER SIANICH					
╽┃┃┣ <del>╸╽┢╏</del>					ENVIRONN	AENTAL MON	ENVIRONMENTAL MONITORING REPORTS	132				
┊╽ <del>╞╸┟┟</del>					Period	oril 2020 to	Period-April 2020 to September 2020					
<del>╺╸╏╏╸</del>						A. SIALK EMISSION	ISSUE I	1	THIRD PARTY MONITORING	ITORING		
		INTERNAL	INTERNAL MONITORING		TANKA T			STACK 3		J	STACK 4	ł
		STACK 3	1	1	NACA 4	AVE	MAX	MIN.	AVE.	MAX.	MIN	+
	MAX.	Z.	AVE	MAX	MIN.		39.7	36.9	38.05	46.4	422	┥
	47	\$	45	4	S S	2064	15273	1155.8	1401.8-	B. 1575.8		4
NA	1907	1784	1832	18/3	1087	200	231.5	319	325.1	3445		+
	403	381	380	333		) je	5000	0.02	170.0	0.023		0.021 0.022
. AN		•	.		.   "	A A A RESIGNAT A SP DISSITTY	a Ditainy					
						- AMBIENT			THIRD PARTY MONITORING	NITORING		8
		INTERNA	INTERNAL MONITORING			AVE		MAX.		MIN.		AVE.
PARAMETER NO	NORM	MAX	X.	MIN.				82.4		40.8		24.5
PM <sub>18</sub> {µg/m³} 10	55 55	51	92	<u>.</u>				45.3		21.5		30.3
PM <sub>2.5</sub> (µE/m²) 6	8	5	55	,		3		7.4		6.2		979
	2	-	18	7		11				17.2		20.2
	8		28	10		19		77.7				
1					ָר וּיִינּייִנְייִנְייִנְייִנְייִנְייִנְייִנ	C. AMBIENT NOISE LEVEL	OISE LEVEL			Statement		
		INTERNA	INTERNAL MONITORING						IMIND PARIT MONITONING		RESIDENTIAL NOISE LEVEL, dB(A)	EVEL, dB(A)
	INDIVISTRIAL NOISE LEVEL OB(A)	XSE LEVEL.	#B(A)	RESIDENTIAL	TIAL MOKSE LEVEL, 48(A)	dB(A)		INDOS I RING MOSE CENTRAL	1000	amil ven	2	Night time
	Day time	E	Night time	Day time	N.	Night time	٥	Day time	AND THE PARTY OF T	55		45
NGCA	75		2	55	,	45		2	2 24	25.0		39.8
	38		42	41	-	36		0.00	50 A	58.2		48.2
	7		68	49		42		60.8	53	57.4		43.6
	6.8		35	46		8		52.5				
Average	3				D. UQUIC	NDUSTRIA	D. LIQUID INDUSTRIAL EFFLUENT QUALITY		THIRD BARTY RACMITORING	MITORING		
		INTERM	INTERNAL MONITORING			1			Tang Law I		RESURT	
-		Ž	Maon		RESULT		Depress of the Control of the Contro	TIMIL	NORM	MAX		MIN.
PAKAMEIEKS				MAX.		MIN.	7		6.0-9.0	7.6		7.4
Temp(in)							756	M-M-M	100	45.75	ñ	39.25
Temp(Out)	اړ	<u></u>	T(0) - T(1) = <5.C		+		200	2000	91	1.92	2	1.78
	NA	5	5.5-9.0		1		9 60	7700	8			
0	Mdd	100	1000 max				3	1900	250			•
	PPM	5.1	5.0 max				3	1000	*			•
	Mdd	10.	10.0 шэх				2					
	PPM	101	100 max		-		Total	PPM	•	•		
	PPM	Ä	00 max				Chrombum					
Berchlosine	Mdd	=	1.0 max	,			Copper	Mdd	•			•
	PPRA	<b>M</b>	30 max	,	9		35 CE					
	PPIA	122	250 max				Zinc(as Zn)	HMM				
33						E. STP	E. STP OUTLET					
						THIRD PARTY	THIRD PARTY MONITORING					
				UNIT			NORM	2	6141	MESOLI		MIM
PARAMITIES	4F TERS				!		6.59					3.7

53 42		32 24			340			
	Med	800	Wide		Ammonica Nitrogen		Total Cofform	

Sitaram Sahu Head-EHS

NAME OF THE INDUSTRY:- 18 THEYMAL POWER STATION (2 = 660 MW) OF COISMA POWER GENERATION CORPORATION, BANNARPALI STATUS OF UTRIZATION OF COAL ASHIFTY ASH AND BOTTOM ASH)-2020-2021: Financial Trut

,	utilization	7,67	*	*	202	7.	45.15	ea
		+	+	-04	+	╀		A STATE OF THE PARTY OF THE PAR
<u> </u>		1200	2500	15500	90951	32000	43000	005211
	Agregates hariculture sector	۰	۰	•	•	-	•	D
Ę	Aggregates	۰	۰	0	0	•	•	
Other purpose (MT)	į		۰		0	0		0
O Sher	Small lend	12000	15000	18500	35000	33000	43000	11.500
	Cred		٥	•	•	٥		
	Bujgeru pecu	•		0			6	
Utilization in emisankment/ dyte ratingliant	Dyke rabbig	۰	۰	•	0	0		
	Chad mine waid filling	•	۰		0	۰		No.
Supplied to industries . Mine void Quary Filing	Quary Stilling Coal Brime	0		٥	٥	۰	•	
Industries	Cements Asbestos		-		•	•	٥	
og paggidary	Cements			-	•		۰	100
Brick	(M1)	0	•		0	0	•	
Disposal	Method	EAST-ICO	EAST-LCSD FAST-HCSD	CAM-HCO	LAM-ICSD AM-ICSD	8 Ash-ICSD F.Ash-HCSD	#Ash-ICSD FAsh-HCSD	0.044A
Total ash		156364	206691	194674	212708	183764	95248	306943
Quentry of Quantry of Total sek	generated generated (MT) (MT)	31273	41339	38935	4267	36753	19050	20002
Quentity of fly ash	(MT)	125091	165352	155739	170166	147011	76198	
Power	(MANH)	448459	584138	530129	627827	45 2035	236318	207800 \$ 109557
Coal	Ē	368263	464475	454740	492037	404054	211340	229(94)
Month		Apr'70	May'20	57,unj	PF/A	Aug 70	Sep.70	Territor.
gi zi		-	~	_	-	\$	•	TID-2020-21

Sitaram Sahu Head-EHS

#### BY SPEED POST



# J-13011/59/2008 -IA.II (T) Government of India Ministry of Environment & Forests

Paryavaran Bhawan CGO Complex, Lodi Road New Delhi-110 003 Dated: 22 01 2014

Tr

M/s Odisha Power Generation Corporation Ltd. Zone-A, 7th Floor, Fortune Towers, Bhubaneswar- 751 023, Odisha.

Ph: 0674-2303765; Fax; 0674-2303755/56

11 5 bo 12

Sub: Expansion of existing Coal Based Thermal Power Plant by addition of 2x660 MW (Unit 3 & 4) at Village Banaharpalli, in Jharsuguda Distt., in Orissa by M/s Odisha Power Generation Corporation Ltd. - reg. Amendment and Extension of validity of Environmental Clearance.

Sir.

This has reference to your letters dated 05.06.2013 and 18.09.2013 requesting for amendment and extension of validity of environmental clearance accorded for the above mentioned project.

- 2. The matter was placed before the Expert Appraisal Committee (Thermal Power) in its 4th Meeting held during November 18-19, 2013. In acceptance of the recommendation of the Expert Appraisal Committee (Thermal Power) and in view of the information/clarification furnished by you, with respect to the above mentioned power project, the following amendments are made in two conditions i.e. (xii) & (xviii) specified in the earlier EC accorded to you vide our letter of even no dated 04.02.2010.
  - a) The condition no. (xii) of Para No.4 shall be read as "Closed cycle cooling system with induced draft cooling towers shall be provided. The Effluents shall be treated as per the prescribed norms" instead of

## remarket in the experience of the second of

b) The condition no. (xviii) of Para No.4 shall be read as \*Storage facilities for auxiliary liquid fuel such as LDO and/ HFO/LSHS shall be made in the plant area in consultation with Department of Explosures, Nagpur. Disaster Management Plan shall be prepared to meet any eventuality in case of an accident taking place due to storage of oil\* instead of

"Storage facilities for auxiliary liquid fuel such as LDO and/ HFO/LSHS shall be made in the plant area in consultation with Department of Explosives, Nagpur, Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management Plan shall be prepared to meet any eventuality in case of an accident taking place due to storage of oil."

- 3. Further, under Para no.4 of this Ministry's letter of even no. dated 04,02,2010, after the condition no. (xl), the following conditions shall be inserted:
- (xii) A long term study of radio activity and heavy metals contents on coal to be used shall be carried out through a reputed institute. Thereafter, mechanism for an in-built continuous monitoring for radio activity and heavy metals in coal and fly ash (including bottom ash) shall be put in place.
- (xiii) Continuous monitoring for heavy metals in and around the existing ash pond area shall be immediately carried out by reputed institutes like IIT Kanpur.
- (xliii) Harnessing solar power within the premises of the plant particularly at available roof tops shall be undertaken and status of implementation shall be submitted periodically to the Regional Office of the Ministry.
- (xliv) Fugitive emissions shall be controlled to prevent impact on agricultural or non-agricultural land.
- (xlv) No ground water shall be extracted for use in operation of the power paint even in lear season.
- (xlvi) Minimum required environmental flow suggested by the Competent Authority of the State Govt. shall be maintained in the Channel/ Rivers (as applicable) even in lean season.
- (xlvii) No water bodies including natural drainage system in the area shall be disturbed due to activities associated with the setting up/operation of the power plant.
- (xiviii) Fly ash shall not be used for agricultural purpose. No more void filling will be undertaken as an option for ash utilization without adequate lining of mine with suitable media such that no leachate shall take place at any point of time. In case, the option of mine void filling is to be adopted, proof detailed study of soil characteristics of the mine area shall be undertaken from an institute of repute and adequate clay lining shall be ascertained by the State Pollution Control Board and implementation done in close co-ordination with the State Pollution Control Board.
- (xlix) Three tier green belt shall be developed all around Ash Pond over and above the Green Belt around the plant boundary.
- (i) A common Green Endowment Fund shall be created and the interest carned out of it shall be used for the development and management of green cover of the area.
- (li) It shall be ensured that in-built monitoring mechanism for the schemes identified is in place and annual social audit shall be got done from the nearest government institute of repute in the region. The project proponent shall also submit the status of implementation of the scheme from time to time.
- (iii) An Environmental Cell shall be created at the project site itself and shall be headed by an officer of the company of appropriate seniority and

qualification. It shall be ensured that the head of the Cell shall directly report to the Head of the Organization.

- (liii) The project proponent shall formulate a well laid Corporate Environment Policy and identify and designate responsible officers at all levels of its hierarchy for ensuring adherence to the policy and compliance with the conditions stipulated in this clearance letter and other applicable environmental laws and regulations.
- 4. All other conditions mentioned in this Ministry's letter of even no dated 04.02.2010 shall remain the same.
- 5. Regarding the extension of validity of environmental clearance, since the validity will only expire in Feb, 2015, you may request this Ministry along with updated Form-I only before 6 months from expiry of the validity of EC, if required

This issues with the approval of the Competent Authority.

Dr. Saroji Direction

#### Copy to:

- 1. The Secretary, Ministry of Power, Shram Shakti Bhawan, Rafi Marg. New Delhi 110001.
- 2. The Secretary (Environment), Environment Department Government of Orissa, Bhubaneshwar.
- 3. The Chairman, Central Electricity Authority, Sewa Bhawan, R.K. Param. New Delhi-110066.
- 4. The Chairman, Orissa State Pollution Control Board, A-118, Nilkanta Nagar, Unit VIII, Bhubaneshwar-751 012.
- 5. The Chairman, Central Pollution Control Board, Parivesh Bhawan, CBD cum-Office Complex, East Arjun Nagar, Delhi- 110032.
- 6. The Chief Conservator of Forests, Regional Office (EZ). Ministry of Environment & Forests, A/3, Chandesekhapur, Bhubaneswar = 751023
- 7. The District Collector, Jharsuguda District, Orissa.
- 8. Guard file.

(Dr. Saroj)

Report of Plantation Monitoring Committee of the

District Environment Society, Jharsuguda for the year 2017-18

# Report of the Plantation Monitoring Committee of the District Environment Society, Jharsuguda-2017-18.

#### INTRODUCTION

The Jharsuguda District Environment Society constituted a Plantation Monitoring committee on 30.04.2013 with Prof. DR. Naik, Former Vice-Chancellor, Sambalpur University and Honorary Wildlife warden for Jharsuguda District as its Chief. The ACF, Jharsuguda Forest Division, the Chief Co-ordinator of the Eco-Club Co-ordination Committee and representatives from the State Pollution Control Board and Horticulture Department were other members. Since then the committee is inspecting industrial premises at least twice every year for monitoring the plantation activity. The report submitted by the committee was discussed in the Review meeting held on 20.12.2016 with the Collector as the Chairman. It was decided that the Plantation Monitoring Committee should inspect the industrial premises and submit its report for further action.

#### Inspection (2017-18):

The Plantation Monitoring Committee comprising of Prof. D.R. Naik, Former Vice Chancellor, Sambalpur University and Honorary Wildlife Warden, Sri. P.K. Dhal, ACF, Jharsuguda Forest Division, Sri. Prahallad Naik, Chief Co-ordination, Eco-Club Co-Ordination Committee, Sri Devadutta Mohanty, Assistant Environment Engineer, State Pollution Control Board and a representative of the Horticulture Department inspected in the various industrial premises as per the following schedule.

Date	Industries/Mines inspected
04.10.2017	MCL Lakhanpur Area, OPGC, Banharpali Ltd., TRL, Krosaki Ltd.
07.10.2017	Vedanta (Sesa Sterlite) Limited, Ultratech Cement Ltd., Sven Star Steel Ltd. MCL Ib Valley Area, Gobal Coalwashery.
23.08.2017	SMC Power Generation Limited, L.N. Metallic's, MCL Orient Area

#### General Remarks

- (1) It was not intended to conduct the census of trees planted over the years. An overall estimation of the greenery in the accessible areas within the industrial premises was made. In addition, patches of vacant Govt. land outside their premises assigned to some of them for creating 'green belt' were also inspected. Care was taken to note the species of tree planted.
- (2) It was found that some of the Industries/Mines have not been able to meet the 33.3% mandatory requirement. The concerned Industries have been advised to make up the deficiency by the end of 2017-18.
- (3) It was noted that some Industries have planted trees like Eucalyptus and Acacia over extensive areas. These species are not environment friendly. Hence the concerned industries were advised to undertake intercropping with other species of trees such as Neem, Jamun, Karanja, Simaruba, Jackfruit and such other species with thick foliage and big crown. In due course, Eucalyptus and Acacia may be eliminated.

(4) As Principal Chief Conservator of Forest, Odisha has allotted target of 1,25,000 nos. of seedlings to be planted during 2017-18 under Corporate Sector in Jharsuguda District, a scheme has been prepared by the Divisional Forest Officer, Jharsuguda for raising Urban/ Peri-Urban plantation which will be funded by MCL & Vedanta (Sesa Sterlite) Ltd. Copy of the scheme has been forwarded to the appropriate authority of MCL & Vedanta (Sesa Sterlite) Ltd. vide Letter No. 4-111 and Date.14.12.2016 and Letter No.1016 dt. 29.03.2017 respectively. However, MCL Authorities have provided required funds the DFO, Jharsuguda for raising one lakh saplings for plantation in Urban/ Peri-Urban area of Jharsuguda District.

Table showing the Area covered and Number of Saplings planted by various Industries/Mines

l lo.	Name of Industries/ Mines	Total land Acquired (Ac)	33,3% of area (Ac)	Land planted (Ac) up to 2016- 17	Plantation during 20:		Total area planted inside premises (Ac) up to 2017-18	Total nos Of saplings planted during 2017-18 (inside & outside)	Remarksy percentag Achieved
34			8		Inside premises (Ac/No)	Outside premises (Ac/Km)	Total area pre	Total nos planted du (inside	
<u>س</u> ــــــــــــــــــــــــــــــــــــ	SAC Downelld	284	94.57	93.8	5.1	0	96.92	2000	34:2%
_1	SMC Power Ltd. TRL Krosaki	386	128.53	135.0	1.54	0	136.4	1000	35.33%
2	Global Washery	21.17	7.04	7.9	0	0	7.9	0	37.31%
<u>3</u>	Ultratech Cement Ltd.	165.25	55.02	55.02	0	0	55.02	0	33 33%
5	Vedanta (Sesa Sterlite)	2371.0	789.54	615.6	19.0	0	624.6	18000	26 34%
6	OPGC Ltd.	1227.5	408.75	207.0 (210.0 Ac natural forest)	7.0	0	424.0	1000	34.60% (4000 nc seedling distribute
7	MCL Ib Valley,	3474.558	1158.07	458.62	0	0	458.62	0	13 19%
8	MCL Orient, Area	3472.422 (surface braking area- 247.5)	82.41	143.97	0	0	143.97	0	58 16%
9	MCL Lakhanpur, Area	3610.13	1202.17	1084.32	3.51	0	1087.83	5625	30 13 -
10	Seven Star Steel	59.0	19.65	21.5	1.62	0	23.12	1200	39 18%
11	LN-Metallic's	25.41	8.46	12.0	1.4	O	13.4	900	52.73%
		<u> </u>		Ш			Total: -	29,725	T

## Comments on the Plantation Activities of Different Industries & Mines:

#### Ultratech Cement Ltd.;

- A) Saplings Planted on the embankments of the reservoir and along the railway track are well maintained. The 11 acres patch lately planted during the previous season was inspected. The area was inaccessible and filled with grass. This area would be inspected again. They are advised to clean up the tall grass and take adequate care of the saplings.
- B) They have done plantation in the Arda Gramya Jungle (about 4 acres). Many of the saplings are dead. They need to be replaced with neem, Karanj, and such other saplings.
- C) The Avenue plantation from Dhutra village to Badpulia is not visible. Proper maintenance of the saplings is necessary.
- D) No plantation has been taken up during 2017-18.

#### 2. Seven Star Steels Ltd.:

- A) Maintenance of plantation sites satisfactory.
- B) Damaged tree-guard/gabion for the Avenue plantation may be repaired/replaced

#### 3. LN Metallic's:

A) Maintenance satisfactory. Care may be taken during the dry season to ensure survivat of the saplings planted during the Current year. Fire-line should be maintained to check possible fire accident having summer.

#### 4. SMC Power Generation Ltd.:

- A) Maintenance satisfactory. It is nice to see their greenery getting greener. Sustained efforts are necessary to keep it up.
- B) They have a nursery of their own. They are also providing sapling in the neighbouring areas Preparatory work for the nursery may be started in January. However, the current year plantation work not up to the Mark.

#### 5. Vedanta (Sesa- Sterilite) Ltd.:

- A) They have done plantation over an extensive area of their ash Pond dyke and in very small patches inside the premises of plant area. The area was inaccessible, but the greenery was visible.
- B) They have developed a nursery. Preparation for the necessary may be started in January.
- C) They may prepare a sketch map showing the green belt and number the different sectors for proper assessment of their greenery.
- D) Plantation done lately during the previous season may be properly maintained before the next inspection.
- E) Spacing between saplings should be 2 m. to 2.5m.
- F) As they have planted very small size seedlings, they have been advised to precure seedlings form Forest Department nursery form next year.

#### 6.OPGC:

- A) Maintenance of plantation sites satisfactory.
- B) Saplings planted in the extension area are small. Special care need to be taken for their maintenance.
  - C) They have nursery for their own use and for distribution among the local community

#### 7.Global Coal Washery:

- A) Maintenance of plantation sites satisfactory.
- B) Plantation in the railway siding remains to be inspected.

#### 8.MCL Ib Valley Area:

A) No plantation has been done by during 2017-18

#### 9. MCL Lakhanpur Area:

- A) Plantation sites of 2016-17 satisfactory. Replacement of the dead sapling advised.
- B) Plantation of the current season is satisfactory an about 20,000 saplings has been planted

#### 10.MCL Orient Area:

They reported that they have distributed saplings to different educational institutions. These institutions have to be inspected for on the spot verification. They have planted around 200 saplings in the colony area. They may be assigned Govt. land for plantation

#### 11.TBL-Krosaki:

- A) Plantation satisfactory.
- B) They have a well maintained nursery.

Ex VC & Honorary

WL Warden

(P.K. Dhal) ACF, Jharsuguda

Forest Division

(A Luguri)

A D Horticulture Jharsuguda

Asst Env. Engineer

Jharsuguda.

Chief Co-ordinator Eco Club, Tharsuguda

# Annexure- V (A) IB THERMAL POWER STATION SUMMERY OF GREEN BELT & PLANTATION, TILL SEPTEMBER 2020

- Total Plantation & colony Area-1227.5 acres
- Greenbelt & High-Density Trees- 425 acres
- % Greenbelt & High-Density Trees- 34.6
- Total trees planted- 322699 Nos.
- Total trees survived-242944 Nos.
- % of survival-75.3

#### Plantation & sapling distribution

Year	Planted	Sapling distributed
2012-13	350	2000
2013-14	1300	6000
2014-15	3000	5000
2015-16	700	4480
2016-17	8200	15000
2017-18	1885	4000
2017-18	10725	4600
2019-20	265	*Grafted mango saplings-4000 Nos Forest species trees saplings-500 Nos
2020-21	300	Saplings could not be distributed due t COVID Pandemic

<sup>\*</sup>Compensatory plantation of 260 acres has been done in Deogarh area.

Besides, a nursery of 25000 capacity has been developed

Sitaram Sahu Head-EHS



# Annexure- V (8) ODISHA POWER GENERATION CORPORATION LTD

PGC	YEAR	IB THERMAL P	ONDETAILS	DROPGC'ATITPS		شـــــــــــــــــــــــــــــــــــــ	Green Belt
The second secon						Plant Area	density natur
location	Name of Agency	Year	No.of trees	Name of the Species	Na.of trees		belt
		1001-0202-02	######################################	Akashia	9,550		
Colony, Guest House, Haliped,	Local agencies	1911-17/192-13	32/500	Sirish			
Periphery Pump House, Filter		V-		Chhatim		1	
House, Stores etc.	0.P.G C	1997-93/93-94	38,500	Kadamba	23.300	Į.	12
Periphery of Boundary Wall (Green Belt)				Panash		ł	ļ
Vacant place infront of SBI,	Sidhartha agency,	1993-94/94-95		Neem		ł	ŀ
Old Hanuman Tample back	Iharsuguda.		23,800	Bottle brush	15,000	ł	
side of Store yard,colony road			<u> </u>	Bottle Palm		1	
side.			30,000	Chakunda Ihaun	15000	1	
ijBack side of Autobase, •	ISidhartha agenty.	1994-95/95-96	20,000	Sisco		1	1
Falsamunda village area.	Brukshyeropen			Golmohar		1	1
	Samid Jharsuguda.		37,000	Eucalyptus	31,155	1	İ
II)Coal yard side, either sides	In Departmentally.		7.255	Gambharl		]	İ
of main roads, Plant boundary.	Total:-			lutel	W 7 2000	]	
Reliway lines,inside area bet-		Section 10		Litchi		]	l.
ween D.M.Plant.R.W.pump		y sousse		Amba		1	1
house and compound walk.	ijGreen channel,	1995-96/96-97	40,000	Baula	Name 140 170005		1
Both sides of Riy Infine out side the plant boundary and	Brukshyeropen			Redhachuda		4	1
aids the plant boundary and Ash Pond area.	Samiti & 3 Nos.ol			Deodary		4	
April 7 CHIZ STORE	Club and Yubak		3	Kerenja		4	1
	Sangha			Pijuli		4	
Jhawn & Plantation coal hand-	#jDepartmentally		34,500	Seguen		4	
Hing plant area & other species				baxa		4	
on both sides of roads inside			<u> </u>	Mandar		4	
plant.			1	Rangani		┥	
Fuel Oil Pump house area,	Hi)Local agencies		5,500	Areca Palm	65,000	4	
School, Hospital, Police station	Total:-			Jumparous	43,000	4	1
Outer periphery of children	200000			china Palm Musunda		1	
Parks, Playgrounds etc.			5.000	Karabira		┪	1
Ash Pend	I)Brukshyaropan		5,000	Golap	<del></del>		
	Samiti		E 000	Thuja		1	1
	ii)Departmentally		5,000	TTION			
Both side of Security road.	()Brukshyaropan		3,000				
	Samiti		5,000		30		
	(I)Departmentally		+		15.500		
	Total	1998-99/99-00	5,500		4,500		1
Ash Pond		1,000					Ì
Aub Bond	By agencies	2000-2001	5,058		5,000	4	8
Ash Pond  OHP & Plant	-do-		3,966		3,832	4	
Colony	-do-		11,500		10,000	_	ļ
Ash Filling Area(low lying area).		2006-07	1,800		1200		
Colony, Warehouse, SVM School (ITPS).							
Rangali School	-do-				2300	-	ł
inside Plant campus	-do-	2007-08	3,000	14	2100	-	
Distribution of fruit bearing tree in	81	2008-09	4,000	Mango, Lemon	,		
Periphery villages	-do-		3,000	Teak	2500	7	
ock Plantation in association with District	Majhi		3,000		1	ļ	k
Environmental Society			360	Mango	50	=	
uit bearing tree plantation at Gujapar and	do		350	weign	1		
in Schools		2009-10	120	Neem	75	]	1
CHP & Learning Centre on Earth Day	Self	2003-10	150	Mango	90	3	ı
World Env Day	Self		5000	Neem, Karanja,	2000	7	1
Govt, Land near Rengall Nursery	Karunakar Sahu		1	Kadembe, chakunda etc			
					<del> </del>		
starika & Adhapada Mandir- 150 nos	Seif & through villagers	2010-11	1500	Neem,	900		1
uit & flower tree, Inside Colony			1	Devdaru,Radhachura,	1	1	
cant place- 100 neem trees, World	3			Mango, Guava,	70		
ny day- 150 neem & Devdaru tree			:	Lemon, Jamun,	1	1227.	5 4
side Plant Premises, Gujapahar- 200	l			Coconout, Lichi &	l		
uit bearing trees, 800 Fruit bearing,	1	]	1	Flower Plants	1		14
out bearing trees, 500 Fruit bearing, adha Chuda etc planted in Binika &	1 2	<b>\</b>	1		1		
	F 97				1	l.	
anaharpali through villagers				1	1	1	
				Near	70	-	
acant space in between Boiler area	Self	2010-11	100	Neem	~	1	
			<b>I</b>	T.	. II		li .
crap yard & clarifiers nside Colony Vacant Places	Self	2011-12	150	Mango, Lemon, Guav	100		

	Self	2012-13	350	Neem, Devdaru	200
scant space at Coal Handling Plant		2012-13	2000	Teak, Mango, Lemon	1000
istribution of fruit bearing & Forest lant species in Periphery villages,	Self	1015-13			
ooo nos venue Plantation at Banharpall & Ash ond Road & 100 nos Inside Plant remises	Self	2013-14	1300	Kadamba, Limba. Karanga, Radhachuda. Teak, Devdaru etc	900
apling Distribution, 6000 nos	through nearby		6000	Teak, Guava, Jackfruit. Dalimb etc	3000
apling Distribution, 5000 nos	through nearby villagers	3014-15	5000	Teak, Guava. Teak etc	2500
block & Avenue Plantation (OPGC old fump House vacant space old Adhapada Shiv Temple premises lear Banaharpali & Farrini Temple premises at Pump	Self	s.	3000		1050
louse Paral apling Distribution	through nearby villagers, 4480 nos	2015-16	4480	Teak, Baula, Guava, Lemon, Karanj etc	2100
Plantation inside Plant and Colony	Self	No.	700		650
Plantation Inside Plant and Colony	Self	2016-17	200	Baula, Mango	192
Plantation inside Plant	Self	1	8000	Karanja, Neem, Baula	8000
Saplings Distributed, 15000 nos	Others .	1		Grafted Mango, Guava, Teak, etc	
Plantation Inside plant & township  • 4000 Nos of mango sapling	Self	2017-18	1885	Kadamba, Neem, Bakul, Siris & Karanja	1880
distributed  Gap Plantation	Self	2018-19	10725	Baula, Neem, Karanj, Mango, Arjun, Sisoo. Teak:	10725
Plantation inside Plant and Colony	Self	2019-20	265	Karanj, Neem Bakul	265
Plantation inside Plant and Colony	Self	2020-21	300	Bakui	250
			322,699		242,944
- V-	Total		,	75.3	
% Survival				34.6	1 A

Green Belt's
In addition to above plantation at ITPS , Compensatory Afforestation has been done by OPGC over 260 Ha. non-forest land in Deogarh, through Forest Department, Govt. Of Odisha.

Sitaram Sahu Head-EHS

517 218	ರವರ್ಗಿತ್ತದ್ದಾ	ीर्धाटः ग्रास्त्रहाटः	Came of the Viilign	Name of Gram Panchayat	Oper, Area	Approved Budget by CSR Committee & BOD in Rs	Project Status As on 20-09-2018
1							
		Dillikilik Marci Diotect	Sarbahal	Sanghumda	MGR	16 00	Awarded & '
2	,	Water Sanitation & Hygiene (WASH) Project	08 villages of Telenpali G.P	Telenpall	Power Plant	359.00	Completed
3		Water Sanitation & Hyglene (WASH) Project	08 Villages of Kusuraloi G.P	Kusuraloi	MGR	416.00	Awarded &
4		Water Sanitation & Hygiene (WASH) Project	22 Villages of Tilia G.P	Tilia	N. Ash Pond	600 00	Awarded & O real if
5	itation	Water Sanitation & Hygiene (WASH) Project at Rengali Village in all 05 Hamlet & habitations	Rengali	Kumarbandh	Power Plant	125 00	Awarded &
6	San	Installation of drinking water project	Beleituda	Rajpur	MGR	22 00	Awarded & Co. 1971
7	Water & Sanitation	Tollet for Girls In High School	Phatapali	Tilia	N. Ash Pond	5.00	Completed
8	,	Kumarbandh Education Complex (School & College) Drinking Water Project	Kumarbandh	Kumarbandh	Power Plant	5.00	Completed
9		Kumarbandh College Sanitation Project	Kumarbandh	Kumarbandh	Power Plant	<del></del>	) Completed
10		Kumarbandh Police Station Sanitation Project	Kumarbandh	Kumarbandh	Power Plant	r e	) Completed
11		Construction of Tollet Facility at District Police Line	Jharsuguda	Jharsuguda	Power Plant		0 Completed
12		Drinking water Project at Bhaludole & Sargipal village	i 02 Villages	Kumarbandh	Power Plant	1	O Estimate Stag
.13		Cycle stand for 100 Children in High School	Phatapali	Tilla	N. Ash Pond		00 Completed
14		Construction of High School Building	Remenda	Remenda	Powe Plant		XX Completed
15		Construction of School Building & Anganwadi Centre	Telenpall	Telenpali	Powe Plant	1	00 Completed
16	Jucation	Construction of 02 Additional Class Rooms in High School	Banharpali	Telenpali	Powe Plant		00 Completed

S:M	CINETED I	ಚಿತ್ರದ ಅವಕ್ಕನೇ		Name of Gram Panchayat	Oper.	Approved Budget by CSR Committee & BOD in Rs.	Project Statu: As oil 20-09-2018
17	ឃ	Construction of Cycle Stand at U.P. School	Banharpali	Telenpali	Power Plant	5.00	Completed
18		Construction of two Classrooms at School	Bargad	Kusuraloi	MGR	15.00	Awarded & 👉 z. 🤫 .
		Basic materials to Primary School Hostel (PSH)					,
19		at Kanaktura (Sundargarh District)	Kanaktura	Kanaktura	MGR	4.00	Completed
20		Leveling of Pathway at Kantatikira Project U.P	Kantatikira	Kumarbandh	Power Plant	1.25	Awarded &
21	Rural Development	Deepening of village pond at Saradhapali	Saradhapali	Kumarbandh	Power Plant	2 75	Awarded & Organic
22	evel		Kechubahal	Chandnimal	MGR	35.00	Awarded & Osessing
23	Rura	Excavation of new Pond	Sarbahal	Sanghumda	MGR		O Awarded & 라니다
	69	Deepening of village Pond	Kanaktura	Kanaktura	MGR		0 Completed
24 25		Construction of Bathing Ghat	Kechubahai	Chandnimal	MGR	30	O Completed
26		Renovation of Pond (Gheemunda) Rohidas Para	Chandnimal	Chandnimal	MGR		O Completed
27		Digging of village Pond	Gaudmal	Gaudmal	MGR	12.0	O Completed
		Renovation of Pond & Construction of Bathing		Palmus	MGR	10.0	00 Completed
28	ļ	Step (Bada Kanta)	Rajpur Ambdhar	Rajpur Rajpur	MGR		O Completed
29	1	Deepening of Village Pond	Sarbahal	Sanghumda	MGR		OO Awarded & Co. 100
30		Construction of New School Building Repair and Annual Maintainance Contract (AMC) of Street Light	Jacomor	Rajpur	MGR	15 (	00 Estimate SI
32		Repairing of Road from Telenpali gate to Pump House Chawk	Telenpali	Telenpali	Power Plant	45	00 Cancelled
33	3	Construction of Road to village	Gaudmal	Gaudmal	MGR	12.	00 Awarded &
34		Construction of Community Centre	Chandnimal	Chandnimal	MGR		00 Awarded & Vision I
35	_	Construction of Community Centre	Sarbahal	Sanghumda	MGR	10	00 Completed
36		Construction of community centre	Junani <u>mund</u>	a Rajpur	MGR	8	JanogarO & Debrawa 00.
3	7	Construction of community centre	Beleituda	Rajpur	MGR	8	.00 Awarded & O 10.33
31	8	Ramela Pada Community Centre	Badsarua	Tilia	N. As Pond	8	1.00 Completed
3	9			<b>-</b> :	N. As	100.00	3 00 Completed
1		Phatapali (Saharapada) Community Centre	Phatapali	Tilia	Pond		3 00 Completed

| Community Centre (Near Bus Stand)  Community Centre (Near Bus Stand)  Community Centre (Near Bus Stand)  Community Centre (Near Tilia market)  Community Centre (near Tilia market)  Community Centre (near Tilia market)  Community Centre at Pudhipali  Tilia  Tilia  Pond  N. Ash Pond  Power  Power  Plant  Singhda bandh Pond Renovation  Singheipali  Tilia  Pond  N. Ash Pond  A 00 Comp  N. Ash Pond  A 00 Comp  N. Ash Pond  A 00 Comp  N. Ash Pond  Tilia  N. Ash Pond  A 00 Comp  N. Ash Pond  Tilia  Tilia  N. Ash Pond  Tilia  Tilia  Tilia  N. Ash Pond  Tilia                        |
|--|----------------------|
| 40 Community Centre (Near Bus Stand)  41 Community Centre (near Tilla market)  42 Community Centre (near Tilla market)  43 Community Centre at Pudhipali  44 Pond  45 Singhda bandh Pond Renovation  46 Shabandh (Kantatikra) Pond Renovation  56 Shabandh (Kantatikra) Pond Renovation  47 Thorapali Pond Renovation  48 Sivakanta Bathing Steps (two)  50 Pipal Kanta Bathing Steps (two)  70 Pipal Kanta Bathing Steps (two)  71 Pond  72 Pond  73 Pond  74 Pond  75 Pond  75 Pond  76 Pond  77 Pond  78 Pond   | ph. In               |
| Community Centre (Near Bus Stand)  Tilla  Tilla  Tilla  N. Ash Pond  R.  Project Status As Do |
Community Centre (Near Bus Stand)  Tilla Tilla Pond 8.00 Complet (Community Centre (near Tilla market) Nuapada Tilla Pond 8.00 Complet (Community Centre (near Tilla market) Nuapada Tilla Pond 8.00 Complet (Community Centre at Pudhipali Tilla Pond 8.00 Complet (Community Centre at Pudhipali Tilla Pond 8.00 Complet (Community Centre at Pudhipali Renovation Bhagbanpali Tilla Pond 4.00 Complet (Community Centre Renovation Renovat	20-09-2018
Community Centre (Near Bus Stand)  Tilla Tilla Pond 8.00 Complet (Community Centre (near Tilla market) Nuapada Tilla Pond 8.00 Complet (Community Centre (near Tilla market) Nuapada Tilla Pond 8.00 Complet (Community Centre at Pudhipali Tilla Pond 8.00 Complet (Community Centre at Pudhipali Tilla Pond 8.00 Complet (Community Centre at Pudhipali Renovation Bhagbanpali Tilla Pond 4.00 Complet (Community Centre Renovation Renovat	Į.
Community Centre (Near Bus Stand)	7/24
Community Centre (Near Bus Stand)	
Community Centre (Near Bus Stand)  Community Centre (near Tilia market)  Community Centre (near Tilia market)  N. Ash Pond S.00 Complete (Near Bus Stand)  Community Centre at Pudhipali  Tilia Pond S.00 Complete (Near Bus Stand)  Community Centre Binika Tilia Pond S.00 Complete (Near Bus Stand)  Example 1 Plant S.00 Complete (Near Bus Stand)  Singhabanpali Kanta (Birtia) Renovation Bhagbanpali Tilia Pond 4.00 Complete (Near Bus Stand)  Singhabanpali Kanta (Birtia) Renovation Singhelpali Tilia Pond 4.00 Complete (Near Bus Stand)  Singhabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4.00 Complete (Near Bus Stand)  Thorapali Pond Renovation Thorapali Tilia Pond 4.00 Complete (Near Bus Bus Stand)  Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3.00 Complete (Near Bus Bus Bus Bus Bus Bus Bus Bus Bus Bus	1
A1   Community Centre (near Tilla market)   Nuapada   Tilla   Pond   8.00 Completed	ompleted
A2   Community Centre (near Tilla market)   Nuapada   Tilla   Pond   8.00 Compt.	
A2   Community Centre (near Tilla market)   Nuapada   Tilla   Pond   8.00 Compt.	
Community Centre (near Tilla market)  Community Centre at Pudhipali  Tilla  Tilla  Tilla  Tilla  Pond  Rower  Binika  Telenpali  Plant  Bhagabanpali Kanta (Birtia) Renovation  Bhagbanpali  Tilla  Pond  A 00 Complete  Singhda bandh Pond Renovation  Singhelpali  Tilla  Pond  A 00 Complete  Shabandh (Kantatikra) Pond Renovation  Kantatikira  Tilla  Pond  A 00 Complete  N. Ash Pond  A 00 Complete  A 00 Complete  Thorapali Pond Renovation  Thorapali  Tilla  Pond  A 00 Complete  N. Ash Pond  A 00 Complete  N. Ash Pond  A 00 Complete  N. Ash Pond  A 00 Complete  N. Ash Pond  A 00 Complete  Tilla  N. Ash Pond  A 00 Complete  N. Ash Pond  A 00 Complete  Tilla  Tilla  N. Ash Pond  A 00 Complete  Tilla	Completed
Community Gentre at Pudhipali  Tilia  Tilia  Tilia  Tilia  Power  Power  Binika  Telenpali  N. Ash Pond  A.00 Compl  N. Ash Pond  A.00 Compl  N. Ash Pond  Singhda bandh Pond Renovation  Singhelpali  Tilia  N. Ash Pond  A.00 Compl  N. Ash Pond  Thorapali  Tilia  N. Ash Pond  A.00 Compl  N. Ash Po	
Community Centre at Pudhipali Tilia Pond 8.00 Complete Sinika Telenpali Power Plant 8.00 Complete Sinika Telenpali Pond 8.00 Complete Sinika Telenpali Plant 8.00 Complete Singhda bandh Pond Renovation Bhagbanpali Tilia Pond 4.00 Complete Shabandh (Kantatikra) Pond Renovation Singheipali Tilia Pond 4.00 Complete Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4.00 Complete Shabandh (Kantatikra) Pond Renovation Thorapali Tilia Pond 4.00 Complete Shabandh (Kantatikra) Pond Renovation Thorapali Tilia Pond 4.00 Complete Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Pudhipali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Pudhipali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing	
Community Centre at Pudhipali Isla Isla Isla Power Power Plant 8.00 Comp.  Community Centre Binika Telenpali Power Plant 8.00 Comp.  Bhagabanpali Kanta (Birtia) Renovation Bhagbanpali Tilia Pond 4.00 Comp.  Singhda bandh Pond Renovation Singhelpali Tika Pond 4.00 Comp.  Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4.00 Comp.  Thorapali Pond Renovation Thorapali Tilia Pond 3.00 Comp.  N. Ash Pond 3.00 Comp.  Rengali Bandha 02 Bathing Steps (two) Phatapali Tilia Pond 7.00 Comp.  Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 3.00 Comp.  Power Power Power Plant 4.00 Awa.  Pond Renovation Bhaludole Kumarbandh Plant 4.00 Awa.	
Community Centre  Binika  Telenpali  Tilia  Renovation  Bhagbanpali  Tilia  N. Ash Pond Pond Pond Pond Pond Pond Pond Pond	Completed
Community Centre	1
Community Centre   Binika   Februari   Plant	
Community Centre   Binista   Release   No. Ash   No. Ash   Pond   A.00 Comp	Completed
Bhagabanpali Kanta (Birtia) Renovation Bhagbanpali Tilia Pond 4.00 Complete Singhda bandh Pond Renovation Singheipali Tilia Pond 4.00 Complete Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4.00 Complete Shabandh (Kantatikra) Pond Renovation Thorapali Tilia Pond 4.00 Complete Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Pudhipali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Pudhipali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete S	
Bhagabanpali Kanta (Birtia) Renovation Bhagbanpali Tilia Pond 4.00 Complete Singhda bandh Pond Renovation Singheipali Tilia Pond 4.00 Complete Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4.00 Complete Shabandh (Kantatikra) Pond Renovation Thorapali Tilia Pond 4.00 Complete Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Pudhipali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Pudhipali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete Sivakanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Complete S	
Bhagabanpali Kanta (Birtia) Renovation Bhagbanpali Tilia Pond 3-50 Comp.  Singhda bandh Pond Renovation Singhelpali Tilia Pond 4 00 Comp.  Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4 00 Comp.  Thorapali Pond Renovation Thorapali Tilia Pond 4 00 Comp.  Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  N. Ash Pond 3 50 Comp.  Renovation of pond at Charmal Nuapada Tilia Pond 7.00 Comp.  Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Power Plant 3 50 Comp.	
Singhda bandh Pond Renovation  Singhelpali  Tika  N. Ash Pond A 00 Comp N. Ash Shabandh (Kantatikra) Pond Renovation  Kantatikira Tilia  N. Ash Pond A 00 Comp N. Ash Pond A 00	Completed
Singhda bandh Pond Renovation Singhelpali Tilia Pond 4 00 Comp  N. Ash Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4 00 Comp  Thorapali Pond Renovation Thorapali Tilia Pond 4 00 Comp  N. Ash Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  Tali Kanta Bathing Steps (two) Kantatikira Tilia Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  Tali Kanta Bathing Steps (two) Phatapali Tilia Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 4 00	
Singhda bandh Pond Renovation Singheipali Tilia Pond 4 00 Comp  N. Ash Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4 00 Comp  Thorapali Pond Renovation Thorapali Tilia Pond 4 00 Comp  N. Ash Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3 50 Comp  N. Ash Pond 4 00 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 3 50 Comp  N. Ash Pond 7 00 Comp  N. Ash	
Singhda bandh Pond Renovation Singhelpali This Pond N. Ash Pond 4.00 Comp  47 Thorapali Pond Renovation Thorapali Tilia Pond 4.00 Comp  48 Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  Tilia Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  Tilia Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  Renovation of pond at Charmal Nuapada Tilia Pond 7.00 Comp  Rengali Bandha 0.2 Bathing Steps Rengali Kumarbandh Plant 3.50 Comp  Power Power Power Plant 4.00 Awa	Completed
Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4.00 Comp.  Thorapali Pond Renovation Thorapali Tilia Pond 4.00 Comp.  Thorapali Pond Renovation Thorapali Tilia Pond 4.00 Comp.  N. Ash Pond 3.50 Comp.  Renovation of pond at Charmal Nuapada Tilia Pond 7.00 Comp.  Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 3.50 Comp.  Power Power Power Power Power Plant 4.00 Awa.	
Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 4.00 Comp  Thorapali Pond Renovation Thorapali Tilia Pond 4.00 Comp  Thorapali Pond Renovation Thorapali Tilia Pond 4.00 Comp  Sivakanta Bathing Steps (two) Badsarua Tilia Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  Kantatikira Tilia Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  Tall Kanta Bathing Steps (two) Phatapali Tilia Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  N. Ash Pond 3.50 Comp  Renovation of pond at Charmal Nuapada Tilia Pond 7.00 Comp  Renovation of Power Power Power Plant 3.50 Comp  Power Power Power Power Power Plant 4.00 Awa	
Shabandh (Kantatikra) Pond Renovation Kantatikira Tilia Pond 300 Comp.  Thorapali Pond Renovation Thorapali Tilia Pond 4.00 Comp.  N. Ash Pond 3.50 Comp.  Renovation food at Charmal Nuapada Tilia Pond 7.00 Comp.  Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 3.50 Comp.  Power Power Plant 4.00 Awarbandh Plant 4.0	
Thorapali Pond Renovation  Thorapali  Tilia  N. Ash Pond  N. Ash Pond  Sivakanta Bathing Steps (two)  Badsarua  Tilia  N. Ash Pond  N. Ash Pond  Sivakanta Bathing Steps (two)  Pudhipali  Tilia  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  N. Ash Pond  Tilia  Renovation fond at Charmal  N. Ash Pond  Tilia  N. Ash Pond  Tilia  N. Ash Pond  Tilia  N. Ash Pond  Tilia  Power  P	Completed
Thorapali Pond Renovation  Thorapali  Tilia  Pond  4.00 Comp  N. Ash Sivakanta Bathing Steps (two)  Badsarua  Tilia  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  Steps (two)  Pipal Kanta Bathing Steps (two)  Fipal Kanta Bathing Steps (two)  Tilia  N. Ash Pond  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  Tilia  N. Ash Pond  Tilia  Renovation of pond at Charmal  N. Ash Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tour  N. Ash Pond  Tour  N. Ash Pond  Tour  N. Ash Pond  Tour  Tour  Tour  Tour  Tour  Tour  Thorapali  N. Ash Pond  Tilia  Pond  Tour	
Thorapali Pond Renovation  Thorapali  Tilia  Pond  4.00 Comp  N. Ash Sivakanta Bathing Steps (two)  Badsarua  Tilia  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  Steps (two)  Pipal Kanta Bathing Steps (two)  Fipal Kanta Bathing Steps (two)  Tilia  N. Ash Pond  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  Tilia  N. Ash Pond  Tilia  Renovation of pond at Charmal  N. Ash Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tour  N. Ash Pond  Tour  N. Ash Pond  Tour  N. Ash Pond  Tour  Tour  Tour  Tour  Tour  Tour  Thorapali  N. Ash Pond  Tilia  Pond  Tour	i
Thorapali Pond Renovation  Thorapali Pond Renovation  Thorapali Pond Renovation  Thorapali Pond Renovation  Tilia Pond 3 50 Comp.  No. Ash Pond 4 Charmal Nuapada Tilia Pond 7 0 Comp.  No. Ash Pond Power Plant 3 50 Comp.	Completed
Sivakanta Bathing Steps (two)  Badsarua  Tilia  Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  Tilia  N. Ash Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tolo Com  Rengali Bandha 02 Bathing Steps  Rengali  Kumarbandh  Power Plant  Tolo Com  Rengali Bandha 02 Bathing Steps  Rengali  Bhaludole  Kumarbandh  Power Plant  Tolo Com  Power Plant  Tolo Awarbandh  Power Plant  Tolo Awarbandh  Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Com  Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant	
Sivakanta Bathing Steps (two)  Badsarua  Tilia  Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  Tilia  N. Ash Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tolo Com  Rengali Bandha 02 Bathing Steps  Rengali  Kumarbandh  Power Plant  Tolo Com  Rengali Bandha 02 Bathing Steps  Rengali  Bhaludole  Kumarbandh  Power Plant  Tolo Com  Power Plant  Tolo Awarbandh  Power Plant  Tolo Awarbandh  Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Com  Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant  Tolo Awarbandh Power Plant	ļ ļ
Sivakanta Bathing Steps (two)  Pudhipali  Tilia  N. Ash Pond  N. Ash Pond  Sol Comp  N. Ash Pipal Kanta Bathing Steps (two)  Pipal Kanta Bathing Steps (two)  Finali Kanta Bathing Steps (two)  Finali Kanta Bathing Steps (two)  Phatapali  Tilia  N. Ash Pond  N. Ash Pond  N. Ash Pond  Tilia  Renovation of pond at Charmal  Nuapada  Tilia  Power  Rengali Bandha 02 Bathing Steps  Rengali  Kumarbandh  Power	
Nua Kanta Bathing Steps (two)  Pudhipali  Tilia  N. Ash Pond  N. Ash Pond  N. Ash Pond  Steps (two)  Figal Kanta Bathing Steps (two)  Fall Kanta Bathing Steps (two)  Phatapali  Tilia  N. Ash Pond  N. Ash Pond  N. Ash Pond  Tilia  N. Ash Pond  N. Ash Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Pond  Tilia  Power  Po	Completed
Nua Kanta Bathing Steps (two)  Pudhipali  Tilia  Pond  N. Ash  N. Ash  N. Ash  Tali Kanta Bathing Steps (two)  Phatapali  Tilia  Pond  N. Ash  N. Ash  N. Ash  N. Ash  Pond  Tilia  Pond  N. Ash  N. Ash  Pond  Tilia  Tilia  Tilia  Pond  Tilia  Tilia  Tilia  Pond  Tilia  T	
Nua Kanta Bathing Steps (two)  Pudhipali  Tilia  Pond  N. Ash  N. Ash  N. Ash  Tali Kanta Bathing Steps (two)  Phatapali  Tilia  Pond  N. Ash  N. Ash  N. Ash  Pond  N. Ash  N. Ash  Pond  Tilia	
Nua Kanta Bathing Steps (two)  Pipal Kanta Bathing Steps (two)  Tali Kanta Bathing Steps (two)  Phatapali  Tilia  N. Ash Pond  N. Ash Pond  Tali Kanta Bathing Steps (two)  Phatapali  Tilia  N. Ash Pond  N. Ash Pond  Tilia  Pond  Tilia  Power	Completed
Pipal Kanta Bathing Steps (two)  Tali Kanta Bathing Steps (two)  Phatapali  Tilia  Pond  N. Ash Pond  Renovation of pond at Charmal  Rengali Bandha 02 Bathing Steps  Rengali Kumarbandh  Power	
Pipal Kanta Bathing Steps (two)  Tali Kanta Bathing Steps (two)  Phatapali  Tilia  Pond  N. Ash Pond  Renovation of pond at Charmal  Rengali Bandha 02 Bathing Steps  Rengali Kumarbandh  Power	]
Pipal Kanta Bathing Steps (two)  Tali Kanta Bathing Steps (two)  Phatapali  Tilia  N. Ash Pond  N. Ash Pond  Renovation of pond at Charmal  Rengali Bandha 02 Bathing Steps  Rengali  Bhaludole  Kumarbandh  Power Power Power Power Power Power Power Power Power Power Power Power Power Power Power Power Power Power	1
Tali Kanta Bathing Steps (two)  Phatapali  Tilia  N. Ash Pond  N. Ash Pond  7.00 Com  Rengali Bandha 02 Bathing Steps  Rengali  Pond  Rengali Kumarbandh  Power	Awarded & Country
Tali Kanta Bathing Steps (two)  Phatapali  Tilia  Pond  N. Ash  Pond  7.00 Com  Rengali Bandha 02 Bathing Steps  Rengali  Bhaludole  Kumarbandh  Power	4
Tali Kanta Bathing Steps (two)  Phatapali  Tilia  Pond  N. Ash  Pond  7.00 Com  Rengali Bandha 02 Bathing Steps  Rengali  Bhaludole  Kumarbandh  Power	1
Tali Kanta Bathing Steps (two)  Phatapali  N. Ash Pond  Renovation of pond at Charmal  Nuapada  Tilia  Pond  Power  Power  Power  Pond  Power	Completed
Renovation of pond at Charmal Nuapada Tilia Pond 7.00 Com Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 3.50 Com Power Power Power Plant 4.00 Awa Pond Renovation Bhaludole Kumarbandh Plant 4.00 Awa	T
Renovation of pond at Charmal Nuapada Tilia Pond 7.00 Com Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 3.50 Com Power Power Power Plant 4.00 Awa Pond Renovation Bhaludole Kumarbandh Plant 4.00 Awa	, ,
Renovation of pond at Charmal  Nuapada Tilia Pond  Power	
Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 3.50 Com  Power Power Power Plant 4.00 Awa Pond Renovation Plant 4.00 Awa	0 Completed
Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 3.50 Com  Power Power Plant 4.00 Awa Power Po	
Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 3.50 Com  Power	-
Rengali Bandha 02 Bathing Steps Rengali Kumarbandh Plant 330 ass Pond Renovation Bhaludole Kumarbandh Plant 4.00 Awa	D Completed
Power Power	
Pond Renovation Bhaludole Kumarbandh Plant 4.00 Awa	1
Pond Renovation Bhaludole Rumarbanda Plant 4.55	*
Power	O Awarded & 👉 😉 i
Power	
, , , i iroweit	2
1551   1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	O Completed
Pond Renovation Banikdera Kumarbandh Plant 4.00 Con	O Completed
	1
Power	
56 Pond Renovation Kantapali Kumarbandh Plant 4.00 Cor	00 Completed
Pond Renovation Kantapaii Kumarbanuii Plant	


	il nedsection	Namaskha Vilaja	Name of Gram Panchayet	Oper. Area	Approved Budget by MCSR Committee & BOD in Rs.	Project Status As on 20-09-2018
57	Dunguri Kisan Pada Pond Renovation & 02	1		Power		
	Bathing Steps	Rengali	Kumarbandh	Plant	7.00	Completed
58	•			Power	100000	
Н	Sajni Kanta Pond Renovation	Budhapali	Kumarbandh	Plant	4.00	Completed
59	er *			Power		
	Birtia Kanta Renovation and 02 Bathing Steps	Barihapali	Sunari	Plant	7 00	Completed
60	Renovation of Rani Sagar Pond	Old Adhapada	Telenpali	Power Plant	4.00	Completed
61	Telenpall Upper Bandh 02 Bathing Ghats	Telenpati	Telenpali	Power Plant	3.50	Completed
62	Construction of Community Centre	Sargipali	Kumarbandh	Power Plant	15.00	Completed
	Constitution of Constitution of Constitution	SorBiban	Nomer Senan	1,1011	13:00	Completed
63		44		Power		
H	Construction of Community Centre	Kantatikira	Kumarbandh	Plant	10.00	Completed
64				Power	31	
65	Electrification of Village(Part of WASH Project) Construction of Bus Stop	Sahareipada Kusuraloi	Telenpali Kusuraloi	Plant MGR		Completed Completed
103	construction of bus stop	Kasalaloi	Kusuraio	IVIGK	3.00	Completed
66	Construction of Kalyan Mandap at Suitable			Power		
67	Place Kalyan Mandap at Ambdhar	Telenpati G.P Ambdhar	Telenpati Rajpur	Plant :	30 00 35 00	Awarded r. 6
H	naryan managa at Amaura.		NOJPO.			
68				Power		·
<b>  </b>	LED Street Light on Main Road	Banharpali	Telenpali	Plant	5 00	Completed
69				Power		
	LED Street Light on Main Road	05 G.P	05 G.P	Plant		Completed
70	Installation of High Mast light	Adhapada Belpahar	Kusuraloi Belpahar	MGR	9 00	Completed
71	2.1 K.M LED Street Light on Main Road	Muncipality	Muncipality	MGR	30 00	Completed
	IFD Canada Laka Bartana ta Willia Barrana Ariba			N 2 -		
72	LED Street Light Project in Tilia Revenue Village (including all its hamlets/ constituent padas)	Tilia	Tilia	N. Ash Pond	50 00	Awarded & Orgoni
П						
73	Erection/ Construction of New Electrical Infrastructure in Bargad Village near ITPS	Barnad	Kusuraloi	Power	50.00	Fatimata St
H	umazuncente in bargan village bear HA2	Bargad	עתאחנשוטו	Plant	50.00	Estimate Star.
74				Power		
75	Bus Stop at Telenpali Market Bus Stand	Telenpali	Telenpali	Plant		Completed
75	Renovation of Asthal Kanta	Adhapada	Kusuraloi	MGR	10.00	Completed
76	Deepening of Village Pond & 02 Bathing Steps	Phalsamunda	Kusuraloi	MGR	7 00	Completed
77	Deepening of Naik Kanta	Khandsa	Kusuraloi	MGR		Completed
78	Renovation of Village Pond	Bargad	Kusuraloi	MGR	4.00	Completed

5K)		ලැල්සුම මය පුරුවිතා	(lame of the	Name of Gram Panchayat	Oper-	Approved Budget by CSR Committee & BOD in Rs.	Project Status As on 20-09-2018
79			Adhapada	Kusuraloi	MGR	15.00	Completed
80	1	06 (six) Bathing Ghats in four villages of	Kerualbahal etc	Kusuraloi	MGR	10.00	Completed
		Kushralol Community Centre	Adhapada	Kusuraloi	MGR	11 00	Completed
81 82		Repair/ Extension of Community Centre	Phalsamunda	Kusuraloi	MGR	5 00	Completed
83		Tali Kanta Irrigation Project	Telenpali	Telenpali	Power Plant	25.00	Campleted
84		Construction of Canal from Asthal Kanta to Goucharmal at Adhapada	Adhapada	Kusuraloi	MGR	15.00	O Completed
85		Big Community Centre/ Kalyan Mandap project In Tilia Revenue Village	Tilia	Tilla	N. Ash Pond		O Awarded & Department
86		Electrification of Dhobadera & Sapali Village	02 Villages	Telenpali	Power Plant		O Completed
87	ects, id capacity	Baseline survey in peripheral villages	37 villages	11 G.P's	Power Plant		O Completed
88	Physical Monitoring of projects, documentation, fraining and capacity building, overheads, etc.	Production of Video Films	37 villages	11 G.P's	Power Plant	1	33 Completed
89	hysical Monitoring of pr focumentation, training suilding, overheads, etc.	Physical Monitoring of projects, documentation, training and capacity building, overheads, etc.			Powe Plant	19	17 Awarded & 4 6 4
To	tal CSR Bu	dget (OPGC II- Unit 3&4) Approved by CSR (	ommittee			2691.	00

# **OPGC**

# Renewable Energy Details

Engg & Efficiency Dept.



## Renewable Initiatives:

- > Solar Photovoltaic Roof top plants
- > Solar Powered LED Street Lights.
- > Solar Water Heaters.
- ➢ Biogas plant.

## 1. Roof top PV Plants:

Area	Switch	AshiPond	DM Plant	CW Pump House	Plant Canteen	Total	,
Installed	3 KW	6 KW	9 KW	3 KW	9 KW	30 KW	
Capacity				<u> </u>		<u></u> .	5 5

## a. PV Solar System at Switch Yard Roof:

3 KW PV Solar system installed at switchyard control room building commissioned in April-2016.

Connected load: All indoor lighting of Switch yard control room, Front & rear halogen lights of Switch yard control room building.

## b. PV Solar System at Ash Pond Control Room Roof:

2x3 KW PV Solar system installed at Ash Pond Control Room roof top commissioned in June-2017.

Connected load: All indoor lighting of Switch gear control room, Battery room, Front & rear halogen lights of Ash pending sear room, all outdoor lighting of Ash Pond 33/6.6KV Switch yard.

## c. PV Solar System at DM Plant Building Roof:

3x3 KW PV Solar system installed at DM Plant building Roof commissioned in June-2018.

Connected load: All indoor lighting of control room, MCC room, Office rooms, Efficiency Lab, GCV Room & coal laboratery

## d. PV Solar Sýstem at CW Pump House Roof:


3 KW PV Solar system installed at CW Pump house roof commissioned in June-2018.

Connected load: All indoor lighting of MCC room & outside lights.


## e. PV Solar System at Plant Canteen building Roof:

9 KW PV Solar system installed at Plant Canteen roof commissioned in April-2019.


Connected load: All Indoor lighting of Canteen dining, fans, Water cooler, TV, Insect killers & Portable strip warn er



Solar PV Plant in Canteen.




Solar PV Plant in Ash Pond.



Solar PV Plant in DM Plant.

## 2. Solar Powered LED Street Lights:




Solar Powered LED Street Light at Ash pond-C

- Total 60 no's of solar 50 watt powered 30 watt LED's Street lights are installed in Ash Pond –C area
- The total capacity of the system is 3KW.
- Specific Features of the street lights: Pole Mounted type, Inbuilt Maintenance free Lithium Ion Battery With Motion Sensor.
- Lights are in service on an average 11 hours daily i.e. 6 pm to 5am.
- Electrical Energy saved in a month =60 no's x 30 watt x 11 hours x 31 days = 614 kWh.

#### 3. Solar Water Heater:

#### a. Solar Water Heater:



900 Litre /day Solar Water Heater installed at roof of plant canteen commissioned in March-2017

- 3 Hot water tap points are provided at different locations inside plant canteen; for full filling to requirements like cooking, utensil cleaning, tea making, and vegetable washing & cleaning.
  - Physical verification on 6th April 2019, all the three hot tap points are working & serving their purpose.
  - The electric geyser is in OFF condition.
  - Energy Savings for geyser not in service: 2 kw X 4hrs X 30 Days=240 KWH
     (Also LPG Cylinder consumption savings is additional.)

### b. Solar Water Heater at Guest House & Colony:

Sl. No.	Location	Total Capacity (LPD)	Remarks
1	D1 type Buildings -	14000	7 nos X 2000 LPD
2	D3 type Buildings	6000	3 nos X 2000 LPD

3	Guest House(Existing)	2000	(2 nos X 500 LPD) + (1 no X 1000 LPD)	
Total		22000 LPD	LPD- Litter Per Day	ا

Purpose: To serve the hot water requirement to the individual houses & rooms.

## 4. Biogas Plant

## a. Biogas supplied to guest house:

Total 980 hrs for the month of April-19.

Month	Operational Hours
April'19	20,
May'19	113
Jun'19	210
Jul'19	210
Aug'19	217
Sep'19	210

## शिलगुरुवार्गे जिल्लामिति विस्तित्व विस्तित्व विस्तित्व विस्तित्व विस्तित्व विस्तित्व विस्तित्व विस्तित्व विस्तित

- 1. Solar Power LED Street lights for ASDP Lines inside plant boundary: Proposal Initiated.
- 2. Roof Top solar plant at service building: Feasibility study under progress.