Format No	: ER 5/10- F2,	JOB SAFE	TY ANALYSIS (J	SA), IB THERMAL	POWER STATION, OPG	С		
Serial No. Department		Equipment Location		Job description:				
	Facility management		F/M office	Painting of Painting ITPS Colony	ing of CMT,Learning Center & C-Type Block near learning Center at			
JSA performed by:	Signature	Reviewed & Approved by	Signature	Date of Issue	Date of revision			Revision No-
Priyabrata Mohanta		Bichita Padhy						
		HAZARD TEX	CT/TYPE (For re	ference to identify	the Hazard type)			
PHYSICAL HAZARDS	PHYSICAL HAZARDS	PHYSICAL HAZARDS	ELECTRICAL HAZARDS	CHEMICAL/ GAS HAZARDS	EXCAVATION		OTHERS	
Noise	Fall from height	Force (Push/Pull)	Shock/ Electrocution	Flammable/ Explosive substances	Collapse/Sliding		Fire	
Radiation	Fall (Slip/Trip)	Caught in/on or between	Static electricity	Inhalation of toxic fumes	Underground live cable damage		Heavy Wind/Rain	
Confined space	Fall down/below	Struck by/against	Arcflash/ blast	Ingestion/Absorpti on	ERGONOMICS		Dust exposure	
Exposure to pressurised Steam/Air	Fall of Objects from height	Extreme weather (Hot/Cold)	BIOLOGICAL HAZARDS	Body/Eye Contact	Poor Posture		Oil spill	
Contact with Hot surface	Contact with moving parts	Poor illumination	Snake/Insect bite/Virus infection	Spillage	Repeatative motion		Human factor	
PPEs to be used	Safety shoes, ha	nd gloves ,safety h		s, safety belt	•		•	'
Tools required								
Important Note- While o	leciding hazard co	ontrol measures, co	onsider hierarchy	of hazard control	steps in order of preferen	ce.		
SEQUENCE OF BASIC STEPS Preparation of paint		SAFETY, HEALTH & ENVIROMENT HAZARDS During preparation of paint, it may enter different parts of the body like nose, ear, eye etc.						Measures
				Elimination/ Substitution	Engineering	Administrativ		adequate to mitigate the
					No flame or spark should be used while preparation of paint.		Hand gloves, safety googles must be	yes
Working at height		Fall from height, slip			Height work permit should be ensured before strating of work, Proper scaffolding shall be done as per norms. Scaffolding should be inspected and approved.		Safety helmet, safety belt, safety googles, hand gloves, safety shoes.	yes
Application of paint		While painting paint may enter different parts of the body. Also paint may fall on floor			Clotes, gunny bag may be laid on the surface or floor.		Hand gloves, safety googles must be worn.	yes
Final inspection and housekeeping		Any left out material if kept on site			Material should be removed with proper PPEs so that no ijusy to be occurred to others		safety shoes, hand gloves, dust mask, safety helmet	yes
Emergency Safety Measures (Rescue/Fire Brigade etc):				Emergency Conta	cts-Main Control Room- 2	22, 233,24	4, Fire- 777, 22225	7,
Overal Job Risk Category- Medium								
JSA Review during PJB:								
Pre Job Briefing (PJB) is								
Pre Job Briefing (PJB) Ac	knowledgement:			unicated to me effo	ectively			
Name		Agency's name		Signature				